



Government of the People's Republic of Bangladesh

Department of Public Health Engineering

14, Shaheed Captain Monsur Ali Sarani,

Kakrail, Dhaka-1000.

www.dphe.gov.bd



Report Date : 03-Jun-2026

Ishwardi Pourashava Water Supply Information

General Information

Division	Rajshahi	Category	A
Circle	Rajshahi Circle	Pourashava Type	Upazila Pourashava
District	Pabna	Area (in sq. km.)	31.1
Construction Year	1974	No of Ward	09

Population

According to Census 2011	1,03,295
According to Census 2022	1,49,822
On Year 2022	1,49,822

Household

According to Census 2011	13,831
According to Census 2022	14,744
On Year 2022	14,744

Roads (in km.) : 161.79

Paved Road (km)	110.32
Herring Road (km)	8.5
RCC/CC Road (km)	22.15
Earthen Road (km)	20.82

Core Area Information

Core Area (in sq. km.)	9.61
Core Ward Population	70,948
House Holds in Core Area	7200
No of Wards in Core Area	04
Wards No in Core Area	4,5,7,8

Water Supply Information

Primary source of Water Supply	Surface Water
Present Water Demand (m³)	5000
Present Water Supply (m³)	780
Water Supply Time (hr/day)	6

❖ Production Tube Well Information

PTW (Nos)	Functioning (Nos)	Non-Functioning (Nos)
11	11	0

❖ Details of Production Tube Well

SI	Location	Construction Year	Dia of PTW(mm)	Discharge (m ³ /h)	Strainer Location(m)	Supply Time (hr/day)	Status (Functioning/ Non-Functioning/)	Project Name
1	PTW-01 Pearkhali Idgha	1999	355*152	0.08	22.40	6	Functioning	Urban Water Supply and Sanitation in 23 Pourashavas Project in Bangladesh (GoB-IDB)
2	PTW-02 Upazilla pump	1996	355*152	0.08	24.40	6	Functioning	Urban Water Supply and Sanitation in 23 Pourashavas Project in Bangladesh (GoB-IDB)
3	PTW-03 Fotea mohammadpur	1997	355*152	0.08	24.38	6	Functioning	Urban Water Supply and Sanitation in 23 Pourashavas Project in Bangladesh (GoB-IDB)
4	PTW-04 Moddhoa Ronkhola	1999	355*152	0.08	30.49	6	Functioning	Urban Water Supply and Sanitation in 23 Pourashavas Project in Bangladesh (GoB-IDB)
5	PTW-05 Ambagan	1997	355*152	0.08	23.16	6	Functioning	Urban Water Supply and Sanitation in 23 Pourashavas Project in Bangladesh (GoB-IDB)
6	PTW-06 Bokuler More	1997	355*152	0.08	23.16	6	Functioning	Urban Water Supply and Sanitation in 23 Pourashavas Project in Bangladesh (GoB-IDB)
7	PTW-07 Pourashava Office	1995	355*152	0.08	23.16	6	Functioning	Urban Water Supply and Sanitation in 23 Pourashavas Project in Bangladesh (GoB-IDB)
8	PTW-08 Shoilopara	2015	355*152	0.06	30.47	6	Functioning	Water Supply and Environmental Sanitation Project at Thana Sadar and Growth Center Pourashava.
9	PTW-09 Bus Terminal	2015	355*152	0.06	30.47	6	Functioning	Water Supply and Environmental Sanitation Project at Thana Sadar and Growth Center Pourashava.
10	PTW-10 Pouro Stadium	2015	355*152	0.06	30.47	6	Functioning	Water Supply and Environmental Sanitation Project at Thana Sadar and Growth Center Pourashava.

SI	Location	Construction Year	Dia of PTW(mm)	Discharge (m ³ /h)	Strainer Location(m)	Supply Time (hr/day)	Status (Functioning/ Non-Functioning/)	Project Name
11	PTW-11 New Colony	2015	355*152	0.06	30.47	6	Functioning	Water Supply and Environmental Sanitation Project at Thana Sadar and Growth Center Pourashava.

❖ **Water Quality of PTW (mg/L)**

SI	Location	Iron	Arsenic	Chloride	Manganese	Other	Test date
1	PTW-01 Pearkhali Idgha	0.12	0.001	40	0.51		2015-03-01
2	PTW-02 Upazilla pump	0.21	0.001	35	0.66		2015-03-01
3	PTW-04 Moddhoa Ronkhola	0.99	0.002	92	0.78		2015-03-01
4	PTW-07 Pourashava Office	0.83	0.002	16	0.6		2015-03-01
5	PTW-03 Fotea mohammadpur	1.63	0.0026	30	0.68		2015-03-01
6	PTW-05 Ambagan	0.19	0.001	12	0.55		2015-03-01
7	PTW-06 Bokuler More	0.15	0.001	10	0.53		2015-03-01

❖ **Overhead Water Tank Information**

❖ **Water Treatment Plant Information**