



# Government of the People's Republic of Bangladesh

Department of Public Health Engineering

14, Shaheed Captain Monsur Ali Sarani,

Kakrail, Dhaka-1000.

[www.dphe.gov.bd](http://www.dphe.gov.bd)



Report Date : 19-Apr-2026

## Belkuchi Pourashava Water Supply Information

### General Information

<b>Division</b>	Rajshahi	<b>Category</b>	A
<b>Circle</b>	Rajshahi Circle	<b>Pourashava Type</b>	Upazila Pourashava
<b>District</b>	Sirajganj	<b>Area (in sq. km.)</b>	19.30 Sq-Km
<b>Construction Year</b>	2004	<b>No of Ward</b>	9

### Population

<b>According to Census 2011</b>	75190
<b>According to Census 2022</b>	86339
<b>On Year 2024</b>	88483

### Household

<b>According to Census 2011</b>	13217
<b>According to Census 2022</b>	14075
<b>On Year 2024</b>	14217

### Roads (in km.) : 48

<b>Paved Road (km)</b>	3
<b>Herring Road (km)</b>	0
<b>RCC/CC Road (km)</b>	25
<b>Earthen Road (km)</b>	20

### Core Area Information

<b>Core Area (in sq. km.)</b>	7.0 Sq-Km
<b>Core Ward Population</b>	48075
<b>House Holds in Core Area</b>	7715
<b>No of Wards in Core Area</b>	5
<b>Wards No in Core Area</b>	3,4,7,8,9

## Water Supply Information

<b>Primary source of Water Supply</b>	Ground Water
<b>Present Water Demand (m<sup>3</sup>)</b>	4416.7
<b>Present Water Supply (m<sup>3</sup>)</b>	Not running yet
<b>Water Supply Time (hr/day)</b>	Not running yet

### ❖ Production Tube Well Information

<b>PTW (Nos)</b>	<b>Functioning (Nos)</b>	<b>Non-Functioning (Nos)</b>
5	0	0

### ❖ Details of Production Tube Well

SI	Location	Construction Year	Dia of PTW(mm)	Discharge (m <sup>3</sup> /h)	Strainer Location(m)	Supply Time (hr/day)	Status (Functioning/ Non-Functioning/ )	Project Name
1	Methor Potti, Mukundoganti	2022	350	80	137.576 m-167.429 m		To be implemented	Urban Water Supply and Sanitation in 23 Pourashavas Project in Bangladesh (GoB-IDB)
2	Shohagpur Hat Ward-7	2023	350	100	133.841 m-151.829 m & 179.878 m-197.865 m		To be implemented	Urban Water Supply and Sanitation in 23 Pourashavas Project in Bangladesh (GoB-IDB)
3	Khidromatia, Ward No-2	2023	350	80	133.536 m - 163.515 m		To be implemented	Urban Water Supply and Sanitation in 23 Pourashavas Project in Bangladesh (GoB-IDB)
4	Infront of Belkuchi Thana, Chala, Ward No-4	2023	350	80	167.682 m - 197.536 m		To be implemented	Urban Water Supply and Sanitation in 23 Pourashavas Project in Bangladesh (GoB-IDB)
5	Pourashava Compound, Belkuchi, Ward No-7	2024	350	80	165.192 m-200.609 m		To be implemented	Urban Water Supply and Sanitation in 23 Pourashavas Project in Bangladesh (GoB-IDB)

### ❖ Water Quality of PTW (mg/L)

SI	Location	Iron	Arsenic	Chloride	Manganese	Other	Test date
1	Pourashava Compound, Belkuchi, Ward No-7	0.2	0.008	32	0.08		2024-04-09
2	Infront of Belkuchi Thana, Chala, Ward No-4	0.3	0.009	34	0.09		2023-12-26
3	Methor Potti, Mukundoganti	0.6	0.033	46	0.08		2023-10-26
4	Shohagpur Hat Ward-7	0.3	0.008	22	0.08		2023-06-18
5	Khidromatia, Ward No-2	0.7	0.044	26	0.06		2023-06-11

### ❖ Overhead Water Tank Information

### ❖ Water Treatment Plant Information